

**Accessibility Site Survey of Selected Items**  
**For**  
**Title 24 of the California Building Code**



**Jack H. Skirball Middle School**  
603 115<sup>th</sup> Street  
Los Angeles, CA 90059

Certificate of Occupancy: 6-New School

This report contains sample findings and is **NOT** intended to be a comprehensive site inspection and is **NOT** intended to be a complete report.

January 28, 2010



### Main Entrance

No 24 inch latch side clearance  
No level landing



### Main Entrance

No level landing



### Door

Non-compliant threshold  
No signage  
No level landing



### **Elevator**

No Title 19 signage



### **Elevator**

Braille not below raised letter



### **Restroom**

Door swings in  
Only 35 inches to lavatory  
No contrast on door signage between  
rectangle and circle



### Door Hardware

Occupant lock too high



### Restroom

Grab bars at 36 inches (should be 33)  
No clear floor space to toilet cover dispenser



### Restroom

No 42 inches on the wide side (only 36)



### Restroom

Toilet seat cover dispenser greater than 40 inches

No clear floor space to toilet seat cover dispenser



### Door

Has only 16 inches of latch side clearance (18 required)



### Restroom

Door swings into the required clear floor space

Door lock too high