

Accessibility Site Survey of Selected Items
For
Title 24 of the California Building Code



Jack H. Skirball Middle School
603 115th Street
Los Angeles, CA 90059

Certificate of Occupancy: 6-New School

This report contains sample findings and is **NOT** intended to be a comprehensive site inspection and is **NOT** intended to be a complete report.

January 28, 2010



Main Entrance

No 24 inch latch side clearance
No level landing



Main Entrance

No level landing



Door

Non-compliant threshold
No signage
No level landing



Elevator

No Title 19 signage



Elevator

Braille not below raised letter



Restroom

Door swings in
Only 35 inches to lavatory
No contrast on door signage between
rectangle and circle



Door Hardware

Occupant lock too high



Restroom

Grab bars at 36 inches (should be 33)
No clear floor space to toilet cover dispenser



Restroom

No 42 inches on the wide side (only 36)



Restroom

Toilet seat cover dispenser greater than 40 inches

No clear floor space to toilet seat cover dispenser



Door

Has only 16 inches of latch side clearance (18 required)



Restroom

Door swings into the required clear floor space

Door lock too high